

# Things Are Shaping UP!

## Lemieux Library and McGoldrick Learning Commons

*Countdown to Completion: 302 days*

### Schedule

Structural steel placement is complete and we will pour the final section of slab on metal deck. Exterior framing is underway. Inside the existing building, interior wall framing, drywall, and systems rough-in is ongoing.

**Topping Off Ceremony:** With the completion of the library structural steel, we will be having a Topping Off Ceremony on Friday, 20 November. Join us for the placement of the last beam on top of the building. Details to come...

**Live Video:** We have added a new live feed view from the top of the Pavilion Building. To view, [click here](#).

So you can better plan your week, below are some of the specific construction activities to assist you for the upcoming week of **November 9<sup>th</sup> through November 15<sup>th</sup>**.

### Construction Activities – Week #21:

- **Concrete Work.** Installation of metal decking and pouring the concrete floor slabs and wall curbs are nearly complete. We will pour the final section of slab on metal deck on level 3 on Monday.
  - **Noise.** Metal decking installation requires cutting, grinding, pounding and pneumatic wrenching. This likely will be the noisiest phase of our construction project. Activities will be **mild to very noisy**.
  - **Welding.** There will be lots of welding associated with the steel placement work. For your protection do not look directly at the arc flame as this can be **harmful** to your eyesight.
- **Mock-up.** Over the life of the project we will be building certain components of the project for design review (aka “mock-ups”) on the West side of the library along Upper Mall (10<sup>th</sup> Ave). Additional brick mock-up this week and window installation the following week.

- **Utility Work.** We will be excavating from the building to 11<sup>th</sup> Ave for our side sewer connection. Temporary chiller and hot water lines will be removed.
- **Saturday Work (7 Nov & 14 Nov).** No outside construction work is scheduled for Saturday, but there will be some site cleanup activity. There may also be some interior activities but these should have no campus impact. There will be a utility shutdown that will impact the Student Center building from 1 AM to 7 AM on Nov 7<sup>th</sup>.

### Looking Ahead...

- Metal decking and concrete floor slabs will wrap up this week.
- Exterior Framing, Fireproofing structure: next 3-4 weeks
- Roofing : November 16th
- Existing exterior marble and granite removal: starts mid November
- Penthouse Mechanical Units: November 19th

### Want to know more? Visit our websites...

Project Website: <http://www.seattleu.edu/facilities/inner.aspx?id=35350>

Project Photos: [Click here](#)

Live Video feed of Construction: <http://www2.seattleu.edu/library/camera.aspx>

Interim Library at 1313 E. Columbia: <http://www.seattleu.edu/library/>